

#	Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	2015																														
								January	February	March	April	May	June																									
1	C-1000	CONTRACT DURATION	90	90	16-Feb-15	16-May-15	0	CONTRACT DURATION																														
2	C-1010	PROJECT START	0	0	16-Feb-15		0	PROJECT START																														
3	C-1020	DEVELOP AND SUBMIT WPCP	1	1	16-Feb-15	16-Feb-15	0	DEVELOP AND SUBMIT WPCP																														
4	C-1030	WPCP APPROVAL	1	1	16-Feb-15	16-Feb-15	0	WPCP APPROVAL																														
5	C-1040	DEVELOP AND SUBMIT MIX DESIGNS	2	2	16-Feb-15	17-Feb-15	0	DEVELOP AND SUBMIT MIX DESIGNS																														
6	C-1050	MIX DESIGN APPROVAL	2	2	16-Feb-15	17-Feb-15	0	MIX DESIGN APPROVAL																														
7	C-1060	BRIDGE/SHOP PLAN REVIEW AND CONSTRUCTION	30	30	16-Feb-15	27-Mar-15	8	BRIDGE/SHOP PLAN REVIEW AND CONSTRUCTION																														
8	C-1065	PG&E SERVICE AND CABINET	20	20	16-Feb-15	13-Mar-15	36	PG&E SERVICE AND CABINET																														
9	C-1070	CONSTRUCTION AREA SIGNS	1	1	16-Feb-15	16-Feb-15	0	CONSTRUCTION AREA SIGNS																														
10	C-1080	MOBILIZATION	3	3	16-Feb-15	18-Feb-15	0	MOBILIZATION																														
11	C-1090	INSTALL PROJECT BMPS	1	1	19-Feb-15	19-Feb-15	0	INSTALL PROJECT BMPS																														
	C-1100	SURVEYING BY CITY ENGINEER	1	1	19-Feb-15	19-Feb-15	0	SURVEYING BY CITY ENGINEER																														
	C-1105	CONNECT TO WATER MAIN	10	10	20-Feb-15	05-Mar-15	34	CONNECT TO WATER MAIN																														
	C-1110	INSTALL TRAFFIC CONTROL SYSTEM	1	1	20-Feb-15	20-Feb-15	0	INSTALL TRAFFIC CONTROL SYSTEM																														
	C-1115	SURVEY AND TRENCH FOR IRRIGATION AND ELECTRICAL	10	10	20-Feb-15	05-Mar-15	34	SURVEY AND TRENCH FOR IRRIGATION AND ELECTRICAL																														
	C-1120	INSTALL TEMPORARY ESA FENCE (620 LF)	1	1	23-Feb-15	23-Feb-15	0	INSTALL TEMPORARY ESA FENCE (620 LF)																														
	C-1125	PERVIOUS CONCRETE TEST PANEL	20	20	23-Feb-15	20-Mar-15	8	PERVIOUS CONCRETE TEST PANEL																														
	C-1130	CLEARING AND GRUBBING	1	1	23-Feb-15	23-Feb-15	0	CLEARING AND GRUBBING																														
	C-1140	REMOVE SURFACING, BASE, AND EARTHWORK (1423 SY)	5	5	24-Feb-15	02-Mar-15	0	REMOVE SURFACING, BASE, AND EARTHWORK (1423 SY)																														
	C-1150	PLACE BASE (172 CY)	3	3	03-Mar-15	05-Mar-15	0	PLACE BASE (172 CY)																														
	C-1160	INSTALL UNDERDRAIN (628 LF)	1	1	06-Mar-15	06-Mar-15	0	INSTALL UNDERDRAIN (628 LF)																														
	C-1170	MINOR CONCRETE (CURB TYPE I) (634 LF)	3	3	09-Mar-15	11-Mar-15	0	MINOR CONCRETE (CURB TYPE I) (634 LF)																														
	C-1180	MINOR CONCRETE (CURB TYPE II AND RAILING) (33 LF)	1	1	12-Mar-15	12-Mar-15	0	MINOR CONCRETE (CURB TYPE II AND RAILING) (33 LF)																														
	C-1190	MINOR CONCRETE (6" X 18" FLUSH CURB) (879 LF)	4	4	13-Mar-15	18-Mar-15	0	MINOR CONCRETE (6" X 18" FLUSH CURB) (879 LF)																														
	C-1200	MINOR CONCRETE (MISC AREA) (90 SF)	1	1	19-Mar-15	19-Mar-15	0	MINOR CONCRETE (MISC AREA) (90 SF)																														
	C-1210	MINOR CONCRETE (CURB AND GUTTER) (258 LF)	2	2	20-Mar-15	23-Mar-15	0	MINOR CONCRETE (CURB AND GUTTER) (258 LF)																														
	C-1220	MINOR CONCRETE (ACCESS RAMP) (4 EA)	2	2	24-Mar-15	25-Mar-15	0	MINOR CONCRETE (ACCESS RAMP) (4 EA)																														
	C-1230	MINOR CONCRETE (VALLEY GUTTER) (292 LF)	2	2	26-Mar-15	27-Mar-15	0	MINOR CONCRETE (VALLEY GUTTER) (292 LF)																														
	C-1240	TRASH ENCLOSURE	1	1	30-Mar-15	30-Mar-15	0	TRASH ENCLOSURE																														
	C-1250	PLACE HMA (AREA A) (174 TON)	2	2	31-Mar-15	01-Apr-15	0	PLACE HMA (AREA A) (174 TON)																														
	C-1260	PLACE HMA (AREA B) (806 SY)	2	2	31-Mar-15	01-Apr-15	0	PLACE HMA (AREA B) (806 SY)																														
	C-1270	INSTALL PERVIOUS CONCRETE (7854 SF)	2	2	02-Apr-15	03-Apr-15	0	INSTALL PERVIOUS CONCRETE (7854 SF)																														
	C-1280	INSTALL PARKING BUMPERS (39 EA)	1	1	06-Apr-15	06-Apr-15	0	INSTALL PARKING BUMPERS (39 EA)																														
	C-1290	INSTALL PERVIOUS PAVERS (120 SF)	2	2	07-Apr-15	08-Apr-15	0	INSTALL PERVIOUS PAVERS (120 SF)																														
	C-1306	INSTALL PRE-FABRICATED PEDESTRIAN BRIDGE	3	3	09-Apr-15	13-Apr-15	0	INSTALL PRE-FABRICATED PEDESTRIAN BRIDGE																														
	C-1310	INSTALL ORNAMENTAL FENCE (224 LF)	3	3	14-Apr-15	16-Apr-15	0	INSTALL ORNAMENTAL FENCE (224 LF)																														
	C-1320	HIGHWAY PLANTING	3	3	17-Apr-15	21-Apr-15	0	HIGHWAY PLANTING																														
	C-1330	GRAVEL MULCH (77 SF)	1	1	22-Apr-15	22-Apr-15	0	GRAVEL MULCH (77 SF)																														
	C-1340	INSTALL IRRIGATION SYSTEM	3	3	23-Apr-15	27-Apr-15	0	INSTALL IRRIGATION SYSTEM																														
	C-1350	INSTALL WATER METER	2	2	23-Apr-15	24-Apr-15	0	INSTALL WATER METER																														
	C-1360	PLACE LARGE BOULDERS (13 EA)	2	2	23-Apr-15	24-Apr-15	0	PLACE LARGE BOULDERS (13 EA)																														
	C-1370	PLACE MEDIUM BOULDERS (16 EA)	2	2	23-Apr-15	24-Apr-15	0	PLACE MEDIUM BOULDERS (16 EA)																														
	C-1380	THERMOPLASTIC TRAFFIC STRIPE (570 SF)	3	3	27-Apr-15	29-Apr-15	0	THERMOPLASTIC TRAFFIC STRIPE (570 SF)																														
	C-1390	THERMOPLASTIC PAVEMENT MARKING (204 SF)	3	3	27-Apr-15	29-Apr-15	0	THERMOPLASTIC PAVEMENT MARKING (204 SF)																														
	C-1400	INSTALL ROAD SIDE SIGN (6 EA)	3	3	30-Apr-15	04-May-15	0	INSTALL ROAD SIDE SIGN (6 EA)																														
	C-1410	INSTALL LIGHTING	5	5	05-May-15	11-May-15	0	INSTALL LIGHTING																														
	C-1420	INSTALL LANDSCAPE ELECTRICAL	5	5	05-May-15	11-May-15	0	INSTALL LANDSCAPE ELECTRICAL																														
	C-1430	TRASH RECEPTACLES (2 EA)	1	1	12-May-15	12-May-15	0	TRASH RECEPTACLES (2 EA)																														

**Exhibit B - Sample Form of Construction Schedule**

█ Remaining Level of Effort     █ Remaining Work     █ % Complete  
█ Actual Level of Effort     █ Critical Remaining Work     █ Summary  
◆ Actual Work     ◆ Milestone

Date	Revision	Checked	Approved
15-Jan-15	BASELINE SCHEDULE	MM	
22-Jan-15	SCHEDULE REVISION	MM	